

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			UP MAIN SHUNT RECOVERED	16.4.46.
A	2.54		UP MAIN INNER DISTANT RENEWED	
B			+ OVER 27 RECOVERED	29.12.57
C			BRACKET SIGNAL 16/21 RENEWED	2.11.58
D			UP MAIN DISTANT REPOSITIONED 15' NEARER S.B.	6.4.60
E			DOWN MAIN & LOOP HOMES RENEWED: 17/18 AS DOUBLE DISC	19.6.60
F			DISC 25 RENEWED	30.4.61
G	4.7.61		LOCKING SKETCH REDRAWN	—
H	9.61		IRJ PLAN FOR 2T PRODUCED ICDW RELAYING	—
I			DOWN SIDINGS STARTINGS BRACKET RENEWED AS ELEVATED DISCS. DOWN MAIN HOME RENEWED (? - SEE SERIAL E)	7.11.62
J			CLOSURE OF WADN LLWYD NORTH. 37A RECOVERED. 37B MOVED TO TOP OF POST.	20.9.64

DUFFRYN SIDINGS

RECORD OF AMENDMENTS

S1341 / 1