

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			MAINS FACING XOVER PROVIDED. REVERSIBLE WORKING THROUGH UP PLATFORM & TC ADDED. DOWN TO UP MAIN HOME PROVIDED.	29.3.1925
			ADDITIONAL DOWN MAIN HOME & TC IN REAR PROVIDED. ADDITIONAL DOWN MAIN DISTANT PROVIDED.	31.5.1931
			PAIGNTON NORTH	
			RECORD OF AMENDMENTS	S 1/1/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			DOWN MAIN INNER HOMES RENEWED	11.11.1962
			DOWN MAIN DISTANT RENEWED ON SAME SIDE AT 18FT AND 442' NEARER S.B. CLOSURE OF TORQUAY GAS WORKS S.B.	4.12.1966
			UP & DOWN PLATFORMS SHORTENED	10.1976.
			GATES RECOVERED. ELEVATED DISC REPOSITIONED 11' FURTHER OUT.	5.11.1976.
			LIFTING BARRIERS PROVIDED. UP MAIN HOME REPOS. 12' FURTHER OUT.	28.11.1976.

PAIGNTON NORTH

RECORD OF AMENDMENTS

S

11/2