

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N	
			RECOVERY OF EXISTING DOWN SIDING, DOWN HOME SIGNAL	c. 1905	
			SLIP POINTS TO DOWN SIDING & CONNECTION <del>FROM</del> DOWN MAIN PROVIDED	31.1.1905	
			UP & DOWN DETONATORS PROVIDED		
			YELLOW DISTANT ARMS & LIGHTS		
			CATCH-POINT IN REAR OF UP HOME MOVED OUT 100X (TO 583' FROM SIGNAL)	c 3. 1951	
			DOWN MAIN STARTING & SHUNT RENEWED AS UPPER QUADRANT	17.4. 1951	
			SINGLE LINE WORKING WITH E.T.T. TO TEMP. S.B. AT "VIADUCT 199"	OVER UP LINE	29.12.1957
				OVER DOWN LINE	15.2. 1958
				CANCELLED	
			SIDINGS, TOWER & DISCS RECOVERED	3.2. 1963	

GRIMSTONE & FRAMPTON

RECORD OF AMENDMENTS

S 3461 / 1