

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			NEW LOCKING FRAME	
			AVOIDING LINES & EXCHANGE SIDINGS INTO USE	1910
				1910
			UP & DOWN DETONATORS PROVIDED	
				c. 1915
	3.1929		DN MAIN TO AVOIDING LINE HOME & INNER HOME (6&7) RECOVERED. INSELL LOCK ON LEVER 9 ADDED.	
			YELLOW DISTANT ARMS & LIGHTS	
			A.T.C. RAMP S PROVIDED	
	11.1946		BLOCK RELEASE ON SIGNALS 5 & 31	
A	3.1950		UP MAIN DISTANT MOTOR WORKED & RENUMBERED 33. LEVER 34 SPARE	
B	2.1954		DN MAIN DISTANT RENEWED AS 2-ASPECT CLIGHT CONTROLLED BY LIMPLEY STAKE	
C	3.1954		UP MAIN STARTING RENEWED	
D	2.1962		UP MAIN & UP GOODS HOMES RENEWED.	
			EXCHANGE SIDINGS & UP GOODS RECOVERED. DOWN SIDING RECOVERED	1.1963

FRESHFORD

RECORD OF AMENDMENTS

S 430 / 1