

SER -IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			CLOSURE OF WESTON JCN S.B.	
			REMOVAL OF REDUNDANT BROAD GADGE FITTINGS	1892
			NEW LOCKING FRAME	9.1912
	AUTH 8.1911		UP MAIN HOME MOVED OUT & TC IN REAR	
	AUTH 8.1911		UP LOOP OISTER HOME & TC IN REAR PROVIDED. LEVER 'O' ADDED	
			UP REFUGE SIDING STARTING PROVIDED	
			DETONATORS PROVIDED (SMALL 2-LEVER & 1-LEVER FRAMES SENT OUT 3.8.1916)	
			SECOND 2-LEVER FRAME 1/40 1-LEVER	
			YELLOW DISTANT ARMS & LIGHTS	
			PROVISION OF SWITCH LEVER. DISC 13 MADE 7 (SELECTED)	
			DISC FOR No.8 PROVIDED (15 SELECTED)	

WORLE JCN

RECORD OF AMENDMENTS

S 709/1/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
NOTICE S.1406			A.T.C. RAMPS PROVIDED FOR UP & DOWN MAIN DISTANTS	12.1930
NOTICE S.1695			DOWN HOMES BRACKET RENEWED ON UP SIDE AT 198'	10.3.1936
NOTICE S.1776	S34/ 428		DN MAIN START'G RENEWED IN NEW POSITION. UP MAIN HOME PROVIDED. DN BRANCH START'G MOVED. TCS PROVIDED IN REAR OF DOWN MAIN & BRANCH START'GS.	26.4.1938
			12T PROVIDED. ELN	c 11.1954
			UP MAIN STARTING RENEWED AS 3-ASPECT. T PROVIDED	1960
			UP MAIN INNER HOME RENEWED ON UP SIDE 10' FURTHER OUT, REDUCED TO 22FT. UP SIDING STARTING RENEWED AS I.D.	2.2.60
	10.60		UP DISTANT RENEWED AS 3-ASPECT COMBINED WITH HUTTON STARTING	
			DOWN HOMES RENEWED ON DOWN SIDE AND REDUCED TO 26' 6".	13.8.61
			UP LOOP HOME RENEWED 47' FURTHER OUT AND REDUCED TO 18FT. UP LOOP INNER HOME RENEWED 42' NEARER SB, INCREASED TO 18FT.	22.1.64
			CLOSURE OF HUTTON S.B. UP DISTANT MADE 2-ASPECT.	7.6.64.
E			UP REFUGE SIDING RECOVERED	c 5.65

WORLE JCN

RECORD OF AMENDMENTS

S 709 1/12