

SERIAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			DET. PLACER PROVIDED (ORDERED 4. 1917)	
			DOWN MAIN STARTING RENEWED (CONCRETE POST)	

FERRYSIDE

RECORD OF AMENDMENTS

S 2044/1/1

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
			UP MAIN DISTANT RENEWED AS C/L AT 1537x DN ✓ " " " " " " 1325x	* 8.11.59
A	11.1960		S.B. REWIRED. INTERLINKING PROVIDED ON HOME SIGNALS (?). E.S.L. ADDED	
B	8.1961		UP MAIN HOME RENEWED. UP MAIN STARTING RENEWED AS HALF BRACKET ON L.H.S. OF UP MAIN.	
C			UP SIDING CONNECTION & MAINS X OVER (EAST) & ASSOCIATED DISCS RECOVERED.	2.6.10.1964
			DOWN MAIN STARTING - RENEWED FOLLOWING DERAILMENT (10.9.71)	9.1971
D	2.1975		A.W.S. PROVIDED 1140 A.T.C.	
E	11.1975		S.B. REWIRED	
F			LIFTING BARRIERS PROVIDED IN PLACE OF GATES. UP MAIN DISTANT RENEWED FURTHER FROM S.B. (17.7.77?)	21.8.1977
G			ONE ACCEPTANCE BLOCK PROVIDED	N.C.O.
H		SP 80/150	UP MAIN ADVANCED STARTING RECOVERED	19.7.1981
J	1.1983		CABLE ALTERATIONS 11/W KIDWELLY M.A.S.	
AA			FRAME RELOCKED V.T. 5. BAR	1996

\* SEQUENCE UNKNOWN

FERRYSIDE

RECORD OF AMENDMENTS

S2044/1/2