

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			26/29 BRACKET RENEWED AS 2 ARM STRAIGHT POST.	22-2-53
	18-2-53		LEVER 2 RECOVERED	c. 4.53
			17T (125 YDS) PROVIDED THROUGH UP MAIN FACING POINTS.	7-7-57
	5-60		REDRAWN & AMENDED. (40/4760)	
	6-61		GRAIG FAWR COLLIERY STARTING, UP MAIN HOME & UP MAIN DISTANT SIGNALS RENEWED. (21/8183)	CANCELLED
			UP GOODS LOOP RECOVERED - LEVERS BOLTED. (29/5643)	13-8-64
			UP & DOWN MAIN BLOCK AMENDED I/C/W RECOVERY OF ABERBEEG NORTH S.B. (29/6570)	30-7-64
			DOWN MAIN ADVANCED STARTING & TC 3 RECOVERED. PERMISSIVE BLOCK ADDED ON DOWN MAIN. LEVER 4 BOLTED. (28/6956)	26-10-64
			UP SIDING & CONNECTIONS LEADING FROM GF; COLLIERY TO DOWN MAIN & UP SIDING & ASSOC. SIGNALS & DISCS RECOVERED. LEVERS BOLTED. (29/1291/3)	24-7-66
	10-67		AMENDED I/C/W 1ST STAGE OF WESTERN VALLEYS SCHEME (43/92371). LOWER ARM DISTANTS FOR ABERBEEG JCN ADDED BELOW 1 & 3	8/11-12-67

GRAIG FAWR

RECORD OF AMENDMENTS

S1336 / 1

GRAIG FAWR S1336

- A Redrawn & Amended (40/4760) MAR '60
- B GRIG FAWR COLLIERY SIG, UM HOME & UM DIST SIGS RENEWED (21/8183) JUN '61 CANCELLED.
- C UG LOOP RECOVERED - LEVERS BOLTED (29/5643) ~~APR '64~~ 8
13-7-64
- D UP & DOWN MAIN BLOCK AMENDED 1/4 W RELIVERY OF ABERBEEG NORTH SB. (29/6570) ~~JUL '64~~ ✓ 30-7-64
- E DOWN MAIN ADV SIG & TC 3 RECOVERED. PERMISSIVE BLOCK ADDED ON DOWN MAIN ~~ADV SIG~~ LEVER BOLTED (N 4) (28/6556) ~~OCT '64~~ ✓ 26-10-64
- F UPSIG & COINS LEADING FROM GF COLLIERY TO DOWN MAIN & VP SIG + ASSOC. SIGS & DISCS RECOVERED. LEVERS BOLTED. (29/1291/3) ~~JUL '66~~ 24-7-66
- G AMENDED 1/4 W 1ST STAGE OF WESTERN VALLEYS SCHEME (43/92371) (LOWER ARM DISTANCES FOR ABERBEEG JEW ADDED BELOW 1 & 3) ~~OCT '67~~ 8-11-12-67

ADD AT BEGINNING!

26/29 Bracket renewed as 2 arm straight post — 22.2.53

LEVER 2 RECOVERED 18-2-53 C.4.1953

17T (125^x) PROV. THRO UP MAIN FACING POINTS. 24.10.57 7.7.57
10-11-57

SB: 25'6" x 10'8" x 8'10"