

A	T.Cs (4T & 6T) PROVIDED TO REAR OF DOWN MAIN & DOWN RELIEF STARTING SIGNALS.	FEB 1936	CO	L (CONT)	UP RLF HOME & DISTANT SIGS RECOVERED. REMAINING RLF SIGS RENAMED GOODS SIGS & 3"0" ARMS PROV.		
B	UP MAIN & UP RELIEF HOME SIGNALS & APPROACH T.Cs (83AT & 81AT) PROVIDED.	JULY 1939	CO		UP BCH HOMES BKT. SIG REPLACED BY SINGLE DISC. DISC BKG ALONG UP GOODS REPOSITIONED. LEVERS BOLTED IN FRAME.		
C	INTER ADDED	JAN 1946	/				
D	UP MAIN & UP RELIEF HOME SIGNALS ERECTED ON SEPARATE POSTS	JUNE 1954	CO	M	BOLTING OF LEVERS AMENDED I/C/W AMENDMENT 'L'	JULY 1965	
E	T.Cs (3ST & A82T, A6T, A46T & 46T) PROVIDED THROUGH MAIN TO RELIEF & BRANCH JUNCTIONS. E.D PROVIDED (37B & 40A)	JUNE 1954	CO	N	UP BRANCH SIDING TAKEN OUT OF USE AND ASSOC DISCS RECOVERED LEVERS BOLTED.	JUNE 19 69	19 69
F	PROVISION OF DETONATOR PLACER MACHINE FOR UP MAIN HOME & DOWN RELIEF DISTANT SIGNALS	MAR 1955	CO				
G	DOWN SIDING & DISCS RECOVERED (26.27.28)	NOV 1955	27.1.57 CO				
H	DOWN MAIN INTERMEDIATE HOME SIGNAL (3) RECOVERED. DOWN MAIN INNER HOMES (4.6.10.13) REPOSITIONED & TC 3ST IN ADVANCE EXTENDED.	JUNE 1958	CO				
I	E.P.RS PROVIDED 35 46 53	DEC 1959					
J	BRANCH TO TONTEG JUNCTION TAKEN OUT OF USE. LEVERS BOLTED	MAR 1964	7.9 64				
K	PERMISSIVE BLOCK PROVIDED TO WALNUT TREE JCN.	SEP 64	4.10 64				
L	ALTERATIONS I/C/W THE RECOVERY OF SIGNALLING FROM MAIN LINES. UP & DN RLF LINES RENAMED UP & DN GDS. MAINS XOVER, MAIN TO RLF CONNECTIONS & COMPOUNDS IN RLFs TOGETHER WITH C.Ps IN GOODS LINES, UP BCH SDGS AND DN BCH SDG RECOV'D.	JUN 1965	20TH JUN 1965				

CS & TE
 16.7.69
 READING

TREFOREST JCN