

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCCN
A	3.1954		HIGH LEVEL G.F. RECOVERED.	
B			UP MAIN DISTANT RENEWED & REPOSITIONED	21.5.57.
C	8.1957		SIDINGS RECOVERED.	
D			DOWN MAIN STARTING & UP MAIN HOMES RENEWED	15.1.59
E	12.1959		45 ELN PROVIDED	
F	9.1960		BLOCK RELEASE PROVIDED ON No.7 & 73 BLOCK RELEASE MODERNISED	
G			MILEAGE SIDING & ASSOCIATED SIGNALLING AT H.L. HALT RECOVERED. LOCKING ALTERATION	9.4.63
H			DOWN GOODS LOOP & ASSOCIATED CONNECTIONS RECOVERED. CATCH-POINT IN DOWN SIDING, MAINS + OVER, CONNECTION UP SIDING TO UP MAIN, DOUBLE COMPOUND IN DOWN BRANCH, SINGLE COMPOUND IN UP BRANCH, G.F AND ASSOCIATED SIGNALLING RECOVERED.	17.1.64 24.1.64 2.2.64
J			CORYTON BRANCH SINGLED & WORKED BY O.E.S. FACING CONNECTION SINGLE LINE TO UP MAIN PROVIDED. UP BRANCH STARTING REPOS'D APPROX 320X NEARER S.B. AAT. 69T RECOVERED. LOCKING ALTN (INCLUDING AMENDMENT H).	14.6.64
K			FACING CONNECTION FROM DOWN MAIN TO DOWN GOODS & ASSOCIATED SIGNALLING RECOVERED.	

HEATH JCN

RECORD OF AMENDMENTS

S / 1

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCCN
L			WORK 1/c/w CARDIFF MAS	26.6.66
M			LOCKING ALTERATION	3.7.66
N			AMENDED 1/c/w CLOSURE OF CHERRY ORCHARD S.B.	10.7.66
O	12.70		QUEEN ST. REALIGNMENT	
P			CATCH-POINT ADJACENT TO S.B. REPOSITIONED 140' TOWARDS CAERPHILLY. ASSOCIATED DISC RECOVERED.	2.5.71
Q			CLOSURE OF WERNDDU S.B.	11.73

HEATH JCN

RECORD OF AMENDMENTS

S / 1