

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCCN
A B			DOWN GOODS LOOP INTO USE (MT6/2098/1)	c10.1911
	12.2.1936		DOWN GOODS LOOP EXTENDED TO HATTON SOUTH ASDGR L	
	28.10.1936		DOWN MAIN ADVANCED STARTING SIGNAL RELEASED BY 'LINE CLEAR' UP MAIN HOME SIGNAL RENEWED AS STRAIGHT POST	3.5.1914
	4.1943		DOWN OUTER DISTANT AWAY	
	4.3.1953		DOWN MAIN HOME BRACKET SIGNAL RENEWED AS STANDARD 22 FT BRACKET	
	2.1957	SP57/434	T.C. PROVIDED 1/4/0 BAR No.6. ENGINEERS RELAYING	
	8.1959		1/c/w CLOSURE OF WARWICK NORTH. BUDBROOK G.F. PROVIDED. DOWN DISTANT MOVED TO TOP OF POST & ATC RAMP REPOSITIONED L.C. REL ^S PROVIDED ON STARTING SIGNALS. SEQUENTIAL LOCKING PROVIDED & INTERLINKING COMPLETED	24.9.1961
			BUDBROOK	

16T added post 1929

BS281/68

MAIN LINE CROSSOVER T.O.U.
DOWN GOODS RUNNING LOOP TO HATTON SOUTH T.O.U. (LOOP RETAINED)

8.12.1968
25.5.1969