

SERIAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			N58T, N62T, W3T, E2T, EGT, 133T, 144T, 152T PROVIDED.	(1915-1919)
	ADTH. 12.22		UP MAIN & PLATFORM ADV'CD STARTINGS ARM & LAMP REPEATED	

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCCN
	TRAFFIC C' TEE AUTH. 6.1929		MECHANICAL 1/40 ELECTRIC DETECTION. 27 LOCKS RECOVERED.	
			ADDITIONAL CONNECTION FROM SIDINGS TO UP V. & N. PROVIDED.	26.4.36.
			SLIP CONNECTION FROM GOODS YARD TO UP MAIN RECOVERED.	*
			DOWN MAIN & PLATFORM LINE HOMES RENEWED.	
			78T (190*), 75T (160*), 76T (60*) PROVIDED	5.50
A	11.52		POINTS & SIGNALS FROM MIDDLE JCN (YARD) REARRANGED	
B	1.54		UP RELIEF BACKING R.I. & FROM No.7 SIDINGS / UP GOODS INNER HOME SIGNALS RENEWED.	

SEQUENCE UNKNOWN

PONTYPOOL RD STN SOUTH
RECORD OF AMENDMENTS

S 1253 / 1/2

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCCN
C	6.56		UP RELIEF STARTINGS BRACKET, DOWN GOODS HOME, UP GOODS HOME RENEWED. UP MAIN BACKING SIGNALS RENEWED AS DOUBLE DISC.	
D	9.56		DISCS FROM DOWN MAIN TO SPUR OR UP MAIN / UP PLAT. / BAY LINE, SPUR, DOWN PLAT LINE / DOWN MAIN / CARR. SDGS REARRANGED. DOUBLE DISC PROVIDED FROM DOWN MAIN TO UP MAIN / UP MAIN / DOWN MAIN.	
E			PONTYPOOL RD MIDDLE S.B. REDUCED TO G.F.	1. 9. 57
F	7.57		E.D. PROVIDED ON POINTS FROM UP RELIEF TO UP MAIN, UP MAIN TO UP MAIN & UP MAIN TO BAY LINE.	
G	5.59		RELIEF LINE DETONATORS PROVIDED	
H	10.59		DISC FROM UP GOODS TO ENGINE SHED REROUTED, TO SHED OR No.7 SIDINGS OR UP GOODS. DISC FROM UP GOODS TO No.7 SIDING REROUTED TO No.7 SIDINGS OR UP GOODS.	
J	4.60		ELNS PROVIDED	
K	9.60		BLOCK RELEASE PROVIDED ON DOWN BRANCH STARTING. EXISTING BLOCK RELEASES MODERNISED.	
L	6.61		UP SIDING STARTING TO UP GOODS RENEWED AS DISC. UP MAIN STARTINGS BRACKET RENEWED AS STRAIGHT POST WITH R.I.	3-5/2/61?
M	7.62		V.O.L. SWITCHES RECOVERED.	
N	2.63		UP BRANCH INNER FIXED DISTANT RECOVERED.	
O	8.63		No.7 SIDINGS STARTING SIGNAL RENEWED AS ELEVATED DISC. UP LOOP HOME RENEWED. ENGINE SHED R.I. SIGNAL RENEWED AS ELEVATED DISC ROUTED TO UP RELIEF, DOWN RELIEF OR DOWN MAIN	12.63.
P			AMENDED 1/4W CLOSURE OF SOUTH JUNCTION S.B.	29.8.65.
Q	8.65		STARTING SIGNAL No. 135 REPLACED BY ELEVATED DISC.	20.10.65

PONTYPOOL RD STN SOUTH

RECORD OF AMENDMENTS

S1253 / 1 / 3

ERIAL	DWGS DATE	PLAN No.	DETAILS	OCCN
R	4.66		RECOVERY OF REDUNDANT FACILITIES (STAGE 3). LEVERS BOLTED.	6.66
S	4.66		" " (STAGE 4). LOCKING ALT'N	
T			RECOVERIES I/C/W RATIONALISATION SCHEME	8.10.67
U	2.68		GOODS YARD SIDING RECOVERED. LEVERS BOLTED.	17.1.67
V			I/C/W CLOSURE OF EAST JCN S.B. LOCKING ALT'N	9.2.69
W	2.70.		DOWNR MAIN 3-SHOT DETONATOR PLACER RECOVERED.	
X	1.71		153T REMOVED FROM 88(N)L.	
Y	8.72		PN62T EXTENDED TO 864X.	
			SIGNALS BACKING UP GOODS RENEWED AS DOUBLE ELEVATED DISC	
Z			CLOSURE OF STATION NORTH S.B. DOWN DISTANT MADE C/LIGHT AT 1445X. UP MAIN ADVANCED STARTING MOVED 255X OUT	28.11.72
			B.R.A.W.S. I/HO ATC FOR UP & DOWN DISTANTS	4.11.73
				75
			CHAPEL LANE G.F. PROVIDED	15.8.76.
			UP MAIN BACKING RECOVERED	1.78

PONTYPOOL RD STN SOUTH

RECORD OF AMENDMENTS

S 1253 / 1/4