

SERIAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
B <sup>2</sup>		555/ 338	XOVER 19 TO BE RECOVERED. P.D. IN SIDING REPLACED BY I.D. DISCS 19 & 23 PROVIDED	11.3.1956
A <sup>2</sup>			NEW LOCKING FRAME V.T.5 BAR 4", 29 LEVERS. INTERLINKING & SEQUENTIAL LOCKING. APPROACH LOCKING AMENDED	1955
A <sup>6</sup>	3.1957		TEMP. INTERLACING OVER RIVER BRIDGE.	
B <sup>6</sup>	7.1957		INTERLACING RECOVERED. 21 LOCK 23 ADDED.	
C <sup>2</sup>	7.1956		BRACKET 4/5 & SIGNAL 26 RENEWED. No.1 RENEWED AS CLIGHT	
D			DISTANT & RAMP MOVED OUT 138'. TEMP. WORK 1/4 BRIDGE REPAIRS REMOVED	
E	11.1958		LEVER 21 BOLTED NORMAL. GF RECOVERED. PARCELS OFFICE PHONE MOVED TO OUTSIDE POST.	c 1960
F	6.1959		DOWN GOODS LOOP RECOVERED	
G	6.1959		SIDING RECOVERED	12.7.1959

PENPERGWM

RECORD OF AMENDMENTS

S

/1