

SERIAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
	AUTH 2.06		E.T.S. TO KINGSLAND	c 1907

KINGTON JCN

RECORD OF AMENDMENTS

S 2264 / 1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			DETONATORS PROVIDED (SMALL 2-LEVER FRAME SENT OUT 1917)	1917
			GATES RENEWED. UP HOMES BRACKET RENEWED NEW LOCKING FRAME	8.7. 1917
			YELLOW ARMS & LIGHTS FOR DISTANT SIGNALS	
			UP MAIN DISTANT MOTOR OP. & WORKED BY 18. 19 MADE SPARE	c.12.1929
			ATC RAMPS PROVIDED	
			FROM NO.2 PLATFORM DISTANT RECOVERED	19.A.1942
			DOWN MAIN HOME RENEWED (GW)	
			UP HOMES RENEWED (TYPE 2 bkb)	
A			CLOSURE OF BERRINGTON & EYE S.B. UP I.B.S. PROVIDED (100). SEQUENTIAL LOCKING ON 15 & 16	
C			BRANCH FACING POINTS RESET & TRAP POINT ADDED. BRANCH WORKED BY O.E.S. - SECTIONS TO PEMERIDGE (7m 69cm) & BEYOND	8. 1958
B			DOWN MAIN DISTANT RENEWED AS C/LIGHT AT 1464x	3.1.1960
D	1.1961		UP MAIN INTERMEDIATE DISTANT RENEWED & WORKED BY 17. 18 SPARE	c. 2.1961
E			FROM NO.1 PLATFORM FIXED DISTANT RECOVERED.	1961
F			CLOSURE OF LEOMINSTER STATION S.B. UP MAIN DISTANT FOR L.S. NOW FOR KINGTON JCN	31.5.1964
G			BRANCH RECOVERED	28.9.1964

KINGTON JCN

RECORD OF AMENDMENTS

S2264 /1/2