

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			TC IN REAR OF DOWN MAIN HOME, DOWN RELIEF HOME, UP RELIEF HOME & BACK PLATFORM HOME	BY 1919
MT/6	C.2-19		ADDITIONAL CONNECTION TO DOWN MAIN REFUGE SIDING	C.2-19
	C.1927		YELLOW ARMS & LAMPS	1927
			ATC PROVIDED	1931
			SIDING & G.F. ON UP RELIEF FOR ARC (LOCKING 23-3-36)	

WEST DRAYTON EAST (2)

RECORD OF AMENDMENTS

S

/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			NEW SIGNAL BOX. 60 & 65 RELEASED BY 'LINE CLEAR'. MOVEABLE ELBOWS PROVIDED ?	25-5-36
		S38/23	ADDITIONAL UP RELIEF DISTANT. DOWN MAIN & RELIEF DISTANTS MOTOR OP. & CONTROLLED BY WEST DRAYTON WEST.	
			W80 AT PROVIDED (ON DOWN RELIEF)	
	21-7-42		CONTROL OF ARC GF. ON UP RELIEF TRANSFERRED TO DAWLEY (LOCKING 21-7-42)	
			LOWER DISTANT ARM BELOW UP RELIEF STARTING 1/C/W ALIN'S AT DAWLEY	1942 ?
	12-3-46		LRB 30 ON DOWN RELIEF RECOVERED. 32T PROVIDED (LOCKING 12-3-46)	
			DOWN RELIEF HOME RENEWED FURTHER FROM SB. 32T EXTENDED	
			LOWER DISTANT ARM BELOW UP MAIN STARTING 1/C/W ALIN'S AT DAWLEY	C.22-1-50
			DOWN MAIN & DOWN RELIEF DISTANTS RENEWED AS LOWER ARMS AT DAWLEY	12-2-50
			DOWN MAIN HOMES RENEWED AT 384 YDS FROM S.B. 25T PROVIDED (?) (NO REF. TO TCs IN NOTICE E2).	19-2-50
	18-6-54		LRB 36 (ON UP RELIEF) RECOVERED. TC. PROVIDED ? (LOCKING 18-6-54)	
			DAWLEY UM & UR DISTANTS RENEWED AS C/L	C.12-59
			UP RELIEF HOMES RENEWED 5 YDS NEARER SB.	29-5-60
A			1/C/W NEW WEST BOX NOS 62.63 MADE SPARE. NOS 36.37 FITTED WITH NB LOCKS NOS. 3.36.37.60.69 MADE SHORT LEVERS	
			AWS RAMPS FOR UP UXBRIDGE & STAINES DISTANTS RECOVERED.	C.12.60
D			NOS 17.18.19.20.21.22.23.24.27.28.29 MADE SPARE : DOWN SIDING & MAINS X-OVER RECOVERED. 1 & 5 NB LOCKS ADDED	15-10-62

WEST DRAYTON EAST (3)

RECORD OF AMENDMENTS

S 29 /1