

| SER-IAL | DRGS DATE | PLAN No. | DETAILS                       | OCC'N      |
|---------|-----------|----------|-------------------------------|------------|
|         |           |          |                               |            |
|         |           |          | UP & DOWN DETONATORS PROVIDED | c/1916     |
|         |           |          | UP MAN HOME RENEWED           | 4.10. 1916 |
|         |           |          |                               |            |
|         |           |          | CHALLOW                       |            |
|         |           |          | RECORD OF AMENDMENTS          | S /1       |

| SER-IAL | DRGS DATE | PLAN No. | DETAILS                                                                                    | OCC'N   |
|---------|-----------|----------|--------------------------------------------------------------------------------------------|---------|
|         |           |          |                                                                                            |         |
| S2083   |           |          | UP MAIN & RELIEF ADVANCED STARTINGS REPOSITIONED 340°<br>FURTHER OUT. TCS IN REAR EXTENDED | 24.6.45 |
|         |           |          |                                                                                            |         |
| A       | 9.52      |          | 3-SHOT DETONATORS RECOVERED. MECHANICAL DETECTION ADDED<br>TO FACING ENDS OF MOTOR POINTS  |         |
| B       |           |          | CLOSURE OF CIRCUIT S.B. UP MAIN & RELIEF I.B. SECTIONS &<br>SEQUENTIAL LOCKING PROVIDED    | 4.4.54. |
| C       | 12.53     |          | MODIFICATION TO RAMP CIRCUIT                                                               |         |
| D       | 4.54      |          | PG(M)EO & GEO CONNECTED IN SERIES WITH PG(A)EO                                             |         |
|         |           |          |                                                                                            |         |
|         |           |          | DN MAIN HOME RENEWED 2° FURTHER OUT & INCREASED TO 22FT                                    | c.10.57 |
| E       |           |          | NP DETECTION & ARM PROVING ON MOTOR POINTS                                                 | 18.1.59 |
|         |           |          |                                                                                            |         |

CHALLOW

RECORD OF AMENDMENTS

S 276 /1/1

| SER-IAL | DRGS DATE | PLAN No. | DETAILS                                                                                                                                             | OCC'N                              |
|---------|-----------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|
| F       |           |          | 17T PROVIDED. DISC IN UP MAIN MOVED TO FOULING POINT                                                                                                | 1.2.59.                            |
| G       |           |          | DN MAIN ADVANCED STARTING RENEWED & INCREASED TO 18FT.<br>DN RELIEF HOME RENEWED & REDUCED TO 18FT.<br>UP SIDING TO RELIEF STARTING RENEWED AS I.D. | 13.12.59.<br>16.12.59.<br>17.12.59 |
|         |           |          | UP MAIN STARTING RENEWED & REDUCED TO 18FT. DOWN RELIEF STARTING RENEWED & REDUCED TO 14FT                                                          | c.5.61                             |
| H       |           |          | DOWN STARTING RENEWED. UP MAIN DISTANT RENEWED AS C/LIGHT                                                                                           | 24.6.61                            |
| I       |           |          | GOODS SHED POINTS RECOVERED                                                                                                                         | 17.6.62                            |
|         |           |          | DN RELIEF INNER HOME & INTERM'TE HOME RENEWED & REDUCED TO 14FT. DOWN MAIN STARTING RENEWED                                                         | 24.3.63                            |
|         |           |          |                                                                                                                                                     |                                    |
|         |           |          | DOWN RELIEF RECOVERED. UP RELIEF REDUCED TO SIDING & FACING POINTS IN UP MAIN RECOVERED                                                             | 5.4.65.                            |
|         |           |          |                                                                                                                                                     |                                    |

CHALLOW

RECORD OF AMENDMENTS

S 276 11/2