

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			DETONATORS PROVIDED (SMALL 1-LEVER FRAME SENT OUT 23.5.16)	
			UP GOODS LOOP PROVIDED	
				15.6.21
			DETONATORS ON MAIN FRAME (UP&DOWN)	
			YELLOW DISTANT ARMS & LIGHTS	
			ATC RAMPS ADDED	
A			UP MAIN DISTANT CONTROLLED BY RODBOURNE LANE	9.3.36 ^④
B			RODBOURNE LANE DN DISTANT CONTROLLED BY 27.	6.36 ^④
	AUTH. 11.1935	S35/	TCS PROVIDED IN REAR OF DOWN MAIN & DOWN BRANCH STARTINGS	
			No.2 UP GOODS ADDED. RENUMBERING. DETONATORS ONTO SMALL 2-LEVER FRAME.	6.4.41

RUSHEY PLATT JCN

RECORD OF AMENDMENTS

S 303 /1/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
C	253		No.2 UP GOODS CONVERTED TO SIDING. (LATER RESTORED AS LOOP!)	
D			UP BRANCH DISTANT RENEUED	22.4.56.
E			23T ADDED. 3T & 15T (?) EXTENDED	17.3.57.
-			23T EXTENDED BY 26' IN DOWN BRANCH	27.10.57.
F	857		ARM & LAMP REPEATERS FOR UP & DOWN STARTINGS.	
G	7.59		ELNS PROVIDED	
H	1.63		ADDITIONAL UP MAIN DISTANT PROVIDED	
I			UP SIDING SPUR & W.F.B. RECOVERED. RED LIGHT IN DISC 20.	28.7.63.
J			15T EXTENDED TO DISCS 19 & 20	N.C.O.
K	10.64		DN MAIN INTERMEDIATE DISTANT FOR RODBOURNE LANE RENEUED	
L			CLOSURE OF RUSHEY PLATT MSWT S.B. SECTION TO SWINDON TOWN & MOREDON WORKED AS A SIDING. UP BRANCH DISTANT RECOVERED. UP BRANCH HOMES BRACKET REPLACED BY TRIPLE DISC. DOWN MAIN TO BRANCH HOME FITTED WITH 3FT ARM.	14.6.65.
			UP MAIN TO GOODS FACING POINTS MOVED 100' FURTHER FROM S.B. No.2 UP GOODS & ASSOCIATED SIGNALS RECOVERED.	22.3.67.
			DOUBLE JUNCTION TAKEN OUT OF USE	25.2.68

RUSHEY PLATT JCN

RECORD OF AMENDMENTS

S 303/1/2