

SERIAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			NEW LOCKING FRAME	
			UP & DOWN REFUGE SIDINGS PROVIDED	24. 8. 1910
			DOWN MAIN STARTING BLOCK RELEASED	
			UP MAIN STARTING BLOCK RELEASED	
S 939			UP MAIN DISTANT MOVED 130' FURTHER OUT	2.12.1915

LANGLEY CROSSING

RECORD OF AMENDMENTS

S 317 /1/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			DETONATOR PROVIDED (SMALL 1-LEVER FRAME SENT OUT C.12.1917) (DOWN)	
			XOVER PROVIDED. SELECTION PROVIDED. (DETS WORKED BY SMALL 2 LEVER FRAME ?)	? 1926
			A.T.C. RAMPS	
	BOARD 12.1935	S35/ 402	UP DISTANT MADE LOWER ARM 1/4W ALTERATIONS AT CHIPPENHAM EAST	
	49		DOWN HOME REPOSITIONED. 15AT & 15T PROVIDED. DOWN DISTANT MOTOR WORKED & REPOSITIONED.	c. 1953
			WICKETS CONTROLLED BY SMALL 2-LEVER FRAME 1/40 No.3 (MADE SPARE)	
A			UP REFUGE SIDING RECOVERED	28.1.62
B	9.62		LOCKING ALPN FOR 'A'	
C			ADDITIONAL UP DISTANTS 1/4W BRISTOLIAN SCHEME	N.C.O.?
			UP STARTING RENEWED AND INCREASED TO 22FT.	11. 2.65
D			DN DISTANT RENEWED 842X FURTHER OUT & INCREASED TO 26FT.	4. 7.65
			DOWN REFUGE SIDING AND X OVER RECOVERED	28. 9.66.

LANGLEY CROSSING

RECORD OF AMENDMENTS

S 317 11/2