

SER -IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
S1953 S2006			CONTRACTOR'S G.F. PROVIDED. SPRING POINTS IN DN MAIN SLOTTED FROM SB	1.10.1942
			NEW LOCKING FRAME	1943
S2022			W.D. SIDINGS & SIGNALLING PROVIDED. EXISTING UP STARTING & DOWN DISTANT RECOVERED. GF RECOVERED.	3.10.1943 - 2.11.1943
			CONNECTIONS AT TROWBRIDGE END OF SIDINGS & ASSOC. SIGNALLING RECOVERED. LEVERS 25.26.27.28.29.37 MADE SPARE.	3. 1950
		S49/ 327	UP MAIN IBS PROVIDED 1/1W CLOSURE OF YARNBROOK.	6.11.1955
			IBT PROVIDED	6.1.1957
			DOWN MAIN HOMES RENEWED & INCREASED TO 32 FT.	5. 1. 1959
			UP MAIN TO SIDINGS FACING CONN. RECOVERED.	
			DOWN MAIN DISTANT RENEWED AS CLIGHT AT 1354*	18. 11. 1962
			UP MAIN IBS & TCS RECOVERED.	23.11. 1969
			DOWN MAIN HOME SLOTTED BY WX NORTH.	30.11. 1969
			DOWN MAIN WARNING RECOVERED.	21. 1, 1970
			+ OVER OUT. SLOTTED JIBS & IDS OUT	25.3.84

## HAWKERIDGE

RECORD OF AMENDMENTS

S 393 / 1