

SER
-IAL

DRGS
DATE

PLAN
No.

DETAILS

OCC'N

DETONATORS PROVIDED (SMALL 2-LEVER FRAME SENT OUT 13.8.15)

BEDMINSTER (OLD)

RECORD OF AMENDMENTS

S

/1

| SERIAL | DRGS DATE | PLAN No. | DETAILS | OCC'N |
|--------|-----------|----------|-------------------------------------------------------------------------------------------------------------------------------------|----------|
| S1522 | | | DN MAIN STARTING REPOSITIONED AT 406* | 19.1. 33 |
| S1529 | | | DOWN MAIN SLEWED. DOWN MAIN STARTING RENEWED IN NEW POSITION. G.F. & CONNECTION PROVIDED. DOWN MAIN - UP SIDING CONNECTION PROVIDED | 19.2. 33 |
| S1531 | | | NEW UP MAIN : OLD UP MAIN MADE CONTRACTOR'S SIDING. UP MAIN HOME RENEWED | 26.2. 33 |
| S1553 | | | DOWN MAIN HOMES RENEWED. DN MAIN - RELIEF FACING ADDED. DN RELIEF MADE TWO-WAY WORKING. INTERLOCKING LEVER PROVIDED | 28.5.33. |
| S1570 | | | UP MAIN & RELIEF HOMES RENEWED AS GANTRY. | 27.8.33. |

BEDMINSTER

RECORD OF AMENDMENTS

S 592 /1/1

| SER-IAL | DRGS DATE | PLAN No. | DETAILS | OCC'N |
|---------|-----------|----------|-------------------------------------------------------------------------------------------------------------|---------------------------------|
| S1597 | | | UP RELIEF TO PYLLE HILL JCN TEMP. OUT OF USE | 11.2.34. |
| S1598 | | | NEW DN RELIEF FROM PYLLE HILL JCN. DN MAIN SLIDED. NEW DN MAIN & RELIEF DISTANTS, DOWN RELIEF HOMES. | 18.2.34. |
| | | | | |
| | | | | |
| S1667 | | | DOWN DISTANTS ALL CLIGHT I/DW NEW SB. AT BRISTOL WEST. | 26.5.35. |
| | 10.35 | | WARNING ARMS ADDED BELOW DOWN MAIN & RELIEF STARTINGS | |
| A | 12.35 | | "BC2TK" ADDED (?) | |
| B | 1.45 | | TCS RENUMBERED. MV72ATK & MV80ATK PROVIDED | |
| - | | | POINTS 29A RELAID IN NEW POSITION. SIGNAL 69 REPOSITIONED | |
| | | | | |
| C | 15. | | DOWN MAIN & RELIEF DISTANTS RENEWED AS BRACKET | |
| C | 6.59 | | ELNS PROVIDED | |
| D | | | DOWN MAIN & RELIEF HOMES, DOWN MAIN & RELIEF STARTINGS, R.I. BACKING FROM DOWN MAIN RENEWED (PLAIN 3FT ARM) | 3.6.60. 26.6.60. 28.6.60. |
| E | | | UP MAIN & RELIEF DISTANTS RENEWED AS BRACKET | 17.12.61 |
| F | | | SCISSORS CONNECTION DOWN MAIN & RELIEF & SIGNALS RENEWED | 8.3.64. |

BEDMINSTER

RECORD OF AMENDMENTS

S592 /1/2

| SER-IAL | DRGS DATE | PLAN No. | DETAILS | OCC'N |
|---------|-----------|----------|------------------------------------------------------------------------------------------------------------------------|----------|
| H | | | G.F. & SIDING RECOVERED | 4.5.64. |
| G | | | DOWN GOODS HOMES RENEWED AS STRAIGHT POST & I.D. | 16.8.64. |
| I | 8.64 | | LOCK CONTROLS AMENDED i/c/w REWIRE OF MALAGO VALE | |
| J | 9.64 | | UP MAIN & RELIEF DISTANTS RENEWED ON GANTRY | |
| K | | | POINTS 42 & DISCS RECOVERED | 66 |
| L | | | AVOIDING LINES DESIGNATED SIDINGS. 2-WAY WORKING OVER DOWN RELIEF ABOLISHED. | 19.3.67. |
| M | | | UP AVOIDING LINE SIDING RECOVERED. NEW CONNECTION FROM CARRIAGE SIDING (FORMER DN A.L.) TRAP POINT & I.D. TCS ADJUSTED | 67 |

BEDMINSTER

RECORD OF AMENDMENTS

S 592 / 1/3