

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
	AUTH. 7.1913		11c/w RE-OPENING OF S.B. (ESTIMATE £80)	
			MALAGO VALE (1)	
			RECORD OF AMENDMENTS	S /1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			UP RELIEF OPENED	21.5.33
S1553			NEW DN MAIN FROM BEDMINSTER. OLD DN MAIN NOW RELIEF & MADE BI-DIRECTIONAL	28.5.33
	4.34		B/W LOCKING ON 20 EASED.	
	4.34		DISC 18 ADDED (TRIPLE I.D. 1/40 DOUBLE). LOCKING ON UP MAIN & RELIEF INTERLOCKING LEVERS EASED	
	1.35		UP MAIN & RELIEF DISTANT MOTOR WIRING AMENDED	
B	45		40AH LEAD ACID CELLS INSTALLED	
C	2.45		(B) 12T RENAMED MV 70AT (B) 13T RENAMED MV 72AT	
			UP BRANCH DISTANTS RENEWED IN NEW FORM	3.2.46

MALAGO VALE

RECORD OF AMENDMENTS

S 593/1/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
A	1.51		SIGNALS 5 & 12 RENEWED AS BRACKET & REPOSITIONED	
D	2.58		DISCS 38/39/40 & 42/43/44 ARM REPEATED	
A			SIGNALS 5 & 12 RENEWED AS BRACKET & REPOSITIONED	17.12.61
E	6.59		ELNS PROVIDED	
F			LOWER DISTANTS RECOVERED 1/4 W RECOVERY OF SCISSORS + OVER AT BEDMINSTER	8.3.64
G	8.64		S.B. REWIRED & CONTROLS MODERNISED.	
H	9.64		DOWN MAIN & RELIEF HOMES, UP MAIN & RELIEF STARTINGS RENEWED AS GANTRIES	
I	5.65		48(RE)C ADDED TO DOWN RELIEF BLOCK FEED.	
J			2-WAY WORKING OVER DN RELIEF ABOLISHED. DISCS RECOVERED & LEVERS BOLTED	19.3.67.
K	7.67		DOWN AVOIDING TO RELIEF DISTANT RECOVERED	

MALAGO VALE

RECORD OF AMENDMENTS

S 593 /1/2