

SERIAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
	ALPHA 12.22		DN STARTING AR.LR	
			UP MAIN TO WESTON LOOP DISTANT RECOVERED	
			BLOCK RELEASE ON UP MAIN STARTING 1/4W TC AT WORLE JCN	*
			DOWN MAIN STARTING RENEWED ON DOWN SIDE & TC IN REAR	
			DETS	< 1917
			NEW LOCKING FRAME	(1915-18)
			ADDITIONAL HOME FROM WESTON & TC IN REAR	12. 1918
			DOWN REFUGE SIDING STARTING PROVIDED. I.D.S ON XOVER PROVIDED	
			YELLOW ARMS & LAMPS FITTED TO DISTANTS	
			SWITCH LEVERS 7 & 17 PROVIDED 1/40 SWITCH. DETONATORS TRANSFERRED TO SMALL 2-LEVER FRAME	3. 1928
				14.7. 1929

* by 1919

UPHILL JCN

RECORD OF AMENDMENTS

S 713 /1/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			ATC RAMPS PROVIDED FOR UP & DOWN MAIN DISTANTS	12. 1930
		535/ 404	1ST & 2IT PROVIDED. SIGNALS 18 & 20 REPOSITIONED. DOWN WESTON LOOP HOME REPOSITIONED ON UP SIDE	5.4. 1938
			LOWER DISTANT ADDED TO SIGNAL 20 1/4W OPENING OF HUTTON S.B.	18.8. 1940
			DOWN REFUGE SIDING STARTING RENEWED AS I.D.	
A	10.1956	549/ 329	DOWN MAIN IBS PROVIDED 1/4W CLOSURE OF LYMPHAM S.B. LOCKING SKETCH REDRAWN 13.2.57 FROM ORIGINAL DATED 6.3.18.	21.12. 1958
			UP HOMES RENEWED	
B	6.59		UP MAIN DISTANT RENEWED AS C/LIGHT J.R 26.1.59.	13.3. 60
C	7.59	5P 58/159	13T 1/40 BAR. A2IT PROVIDED. 2T EXTENDED	
			DN BRANCH INNER HOME RENEWED ON DOWN SIDE 28' NEARER S.B AND REDUCED TO 18FT	25.7.67.
			ADDITIONAL UP HOME PROVIDED. JUNCTION SINGLED. UP DISTANT REPOSITIONED 47' FURTHER OUT. DISC IN UP MAIN RECOVERED	10.69.
			DOWN MAIN I.B. SECTION RECOVERED.	26.1.72

UPHILL JCN

RECORD OF AMENDMENTS

S 713 1/2

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			UP & DOWN DETONATORS PROPOSED FEB 1915. C.O.?	
			UPHILL	
			RECORD OF AMENDMENTS	S /1