

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCCN
		S 40/65	SIDINGS STARTING BRACKET SIGNAL 1/40 DISC FROM DOWN MAIN TO UP MAIN. (NOTICE S.1855) FPL ADDED IN UP MAIN (13). DISC R/No. 15	11.40
			TEMP. G.F. & CONTRACTOR'S SIDING PROVIDED. (INTERLOCKING LEVER No.6)	13.12.42.
			G.F. RECOVERED) (LOCKING REMOVED FROM -/6 DTD OCT 1943)	43
A		S 56/212	G.F. PROVIDED 1/4W CLOSURE OF POTTERY SIDING S.B.	16.11.58
B	8.58.		INTERLOCKING LEVER (18) PROVIDED FOR POTTERY SIDING G.F. 1/40 KEY CONTROL INST.	-----
C			UP MAIN STARTING RENEWED AS 3-ASPECT C/LIGHT COMBINED WITH HIGHBRIDGE XING UP DISTANT. 2T ADDED. UP MAIN DISTANT MOTOR WORKED.	26.2.61.
D	2.61		LOCKING SKETCH REDRAWN (-/2 & -/3 AFFECTED)	
E		SP 60/153A	DOWN MAIN STARTING SIGNAL RECOVERED. BLOCK RELEASE TRANSFERRED TO HOME SIGNAL. INTERLINKING MODIFIED. FPLS FOR FACTORY POINTS RECOVERED. FACTORY SIDINGS BRACKET SIGNAL REPLACED BY DOUBLE DISC.	

HUNTSPILL

RECORD OF AMENDMENTS

S 718 /1