

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			NEW LOCKING FRAME	6.4. 1928
			SHORT SECTION TAKEN WORKING TO LEIGH BRIDGE	16.7. 1933
			DOWN HOME MOVED FROM 173' TO 276'. UP STARTING MOVED FROM 95' TO 143'.	25. 2. 1934
			UP HOME MOVED FROM 105' TO 205'	4.3. 1934
			LOOP EXTENDED BOTH ENDS	22.4. 1934
			DOWN MAIN STARTING RENEWED.	
A			CLOSURE OF LEIGH BRIDGE S.B. SHORT SECTION TAKEN WORKING RECOVERED	5.5. 1964
			UP DISTANT RENEWED & REDUCED TO 18 FT	26.10. 1965
B			UP SIDING & DISC RECOVERED. TRAILING CONN. IN UP MAIN RETAINED AS CATCH-POINT.	3.8. 1966

CROWCOMBE

RECORD OF AMENDMENTS

S754 /1