

ER- AL	DWGS DATE	PLAN No.	DETAILS	OCC'N
A	3.1957		13T PROVIDED 1/40 LOCK BAR. DISC No.14 REPOSITIONED	4. 1957
			DOWN MAIN STARTING RENEWED ON L.H.S. OF LINE 10' FURTHER FROM S.B.	
		SP 57/55	DOWN MAIN HOMES RENEWED ON UP SIDE AT 365'. UP MAIN STARTING RENEWED ON DOWN SIDE AT 340'	c 1..1959
			G.F. & K.R.I. PROVIDED AT SEA LANE CROSSING. GATES RENEWED. INTERLOCKING LEVER PROVIDED IN S.B.	c.5.1961
C	2.1962		5x 22 LOCKS ON, 11x 22 OFF.	
			DISC No. 17 RENEWED ON DOWN SIDE OF SIDING	
			DOWN MAIN HOME RENEWED & REPOSITIONED. UP MAIN STARTING REPOSITIONED. SIDING CONNECTIONS RECOVERED.	26.1.1966
			CLOSURE OF MINEHEAD S.B. MAIN & BAY LINES WORKED BY W.T.S. SIGNAL ALTERATIONS. 12T PROVIDED.	27.3.1966
			TRAILING POINT HOLDING OF POINTS 11 PROVIDED	5.1966

DUNSTER

RECORD OF AMENDMENTS

S 766 /1