

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			LEVEL CROSSING RE-ARRANGED AT B.O.T. REQUEST (9.1876)	*
			DOWN REFUGE SIDING PROVIDED. UP REFUGE SIDING & GOODS SIDING PROVIDED. "PROPER L.C. GATES ERECTED" *	1891
			NEW LOCKING FRAME	1891
			11/4W GAUGE CONVERSION	5.1892
			DOWN MAIN TO UP SIDINGS POINTS REPOSITIONED & + OVER INCLUDED	2.1899
			TC IN REAR OF DN MAIN ADVANCED STARTING	(1915-18)
			DETONATORS PROVIDED	
			UP MN ADVANCED STARTING BLOCK RELEASED	8.10.1924

HELE & BRADNINCH

RECORD OF AMENDMENTS

S 824 /1/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
154		527/ 550	ADDITIONAL DOWN HOME & TC IN REAR. DOWN DISTANT RENEWED 172X FURTHER OUT. DISC BACKING UP MAIN TO UP REFUGE SIDING & DOWN MAIN TO DOWN REFUGE SIDING PROVIDED.	4.6.1928
354			UP DISTANT RENEWED AS LOWER ARM	13.11.1928
			YELLOW DISTANT ARMS & LIGHTS	
			ATC RAMPS PROVIDED	1.1931
147			OPENING OF WESTCOTT S.B.	4.7.1934
33			ADDITIONAL UP HOME & TC IN REAR. ADDITIONAL UP DISTANT. DISC 10 MADE 12 (SELECTED) & UP REFUGE STARTING (4) MADE 10.	18.2.1937
			DN ADVANCED STARTING BLOCK RELEASED	
332			UP MAIN STARTING REPOSITIONED 50X FURTHER OUT.	4.7.1943
413			DN MAIN INNER HOME RENEWED IN NEW POSITION	16.8.1943

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
503			NEW LOCKING FRAMG. NEW SIGNALS & TCS - PREPARATORY WORK FOR UP & DOWN GOODS LOOPS	10-20 10.1943
593			UP & DOWN GOODS LOOPS & NEW SIGNALLING PROVIDED	28-30 11.1943
53			CLOSURE OF WESTCOTT S.B.	18.2.1946
			REOPENING OF WESTCOTT S.B.	9.6.1947
			UP MAIN INTERMEDIATE HOME RENEWED & REDUCED FROM 24 FT TO 18 FT	2.1953
C			40 x 31 B/W LOCKS OFF	
			SPUR & LEAD FROM UP SIDINGS TO UP MAIN, AND ASSOCIATED DISC AND R.I.S RECOVERED	c 5.1962
			DN HOMES BRACKET RENEWED AT 1080X	18.11.1962
			CLOSURE OF WESTCOTT S.B.	15.3.1964

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
K			UP SIDINGS R.I. SIGNAL & DOUBLE DISC IN UP GOODS LOOP REPLACED BY SINGLE DISCS. DISK 12 ADDITIONALLY ROUTED TO DOWN MAIN	6.1964
			DN MAIN DISTANT REPOSITIONED ON DOWN SIDE AT 2979*	7.1964
			SLIP CONNECTION UP SIDINGS TO DOWN MAIN RECOVERED	22.9.1965
			CLOSURE OF SILVERTON S.B. UP DISTANT RENEWED AS 2-ASPECT CLIGHT. UP HOME & 2AT RECOVERED	12.5.1968
			CLOSURE OF COLLOMPTON S.B.	1.6.1969
			UP STARTINGS BRACKET SIGNAL RENEWED 20* FURTHER OUT	c 6.1969
			XING GATES RECOVERED. MAINS + OVER RENEWED NEARER S.B. DOWN MN START'G REPOSITIONED 95* NEARER S.B. UP HOME REPOS. 17* FURTHER OUT	29.11.1970
			LIFTING BARRIERS PROVIDED	6.12.1970
			UP MN & UP GOODS LOOP ADV'DD STARTINGS RENEWED AS 2-ASPECT CL. DN MN DISTANT RENEWED AS 2-ASPECT CLIGHT 126* FURTHER OUT	30.1.1972

HELE & BRADNINCH

RECORD OF AMENDMENTS

S 824 /1/4