

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
368			YELLOW ARMS & LIGHTS FOR DISTANT SIGNALS	12.28
33			ATC RAMPS PROVIDED	2.31
404		534/ 368	DOWN MAIN ADVCD STARTING RENEWED AT 725X & SHUNT ARM RECOVERED. 4T PROVIDED	5.1.37
409			G.F. RECOVERED & POINTS WORKED FROM S.B. SIGNAL ALTERATIONS. BT PROVIDED. RENUMBERING	19.10.39
401			DOWN MAIN HOMES MOVED OUT BY 11X	19.8.45
100			DOWN MAIN HOMES RENEWED ON SAME SITE	31.3.46.
A			ADT PROVIDED	
B	10.1953		5R PROVIDED	
C			CLOSURE OF ST. THOMAS S.B. NEW DOWN DISTANT AT 1438X. UP MAIN STARTING RENEWED AT 330X - LOWER DISTANT NOW FOR EXETER WEST. DISTANTS BELOW 29 AND 31 RECOVERED.	19.4.59
D			BCT PROVIDED. ADT EXTENDED	23.10.61.

CITY BASIN JCN

RECORD OF AMENDMENTS

S 838 /1

SERIAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
E		SP 61/20	PROVISION OF NEW S.B.	9.12.1962
-			DOWN SIDINGS STARTING RENEWED (WITHOUT RINGED ARM) & INCREASED TO 14FT.	18.3.1964
F		SP 63/146	CLOSURE OF COTFIELD S.B.	2.4. 1964
G			UP MAIN DISTANT RENEWED AS C/LIGHT 817* FURTHER OUT.	21.4. 1968
H		SP 71/44	MAINS + OVER REPOSITIONED. SIGNALS 11 & 17 RECOVERED. UP MAIN HOME REPOSITIONED 160x NEARER S.B.	30.4.1972
J	7.1974		AWS 11/40 ATC	
K			UP MAIN A.W. B. RECOVERED.	17.10.1975
L			DOWN MAIN FACING POINTS RECOVERED. NEW DISC IN UP MAIN & HAND-OP. + OVER ON BRANCH.	21.1. 1979
			TCB TO EXETER PANEL.	

EXETER CITY BASIN

RECORD OF AMENDMENTS

S 838 /1