

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
	1.1922	56334	UP MAIN DISTANT REPOSITIONED FURTHER OUT	
	8.1924		ADDITIONAL UP MAIN HOME PROVIDED	
			UP & DOWN A.T.C. RAMPS PROVIDED.	2.1931
			UP MAIN STARTING REDUCED IN HEIGHT BY 2FT.	18.2.1945
			DOWN ADVANCED STARTING RENEWED	
			DOWN DISTANT RENEWED AS CLIGHT	
			UP MAIN HOME RENEWED AT 18FT.	K2 8/59 12.2.1964
			UP & DOWN ILLUMINATED R.O.S. INDICATORS RECOVERED.	1.6.1965
			UP SIDINGS & ASSOC. DISCS RECOVERED. UP INNER HOME & DOWN STARTING RECOVERED. DISC IN UP MAIN FITTED WITH RED LIGHT.	22.8.1965
			UP ADV'D STARTING RENEWED & REDUCED TO 22FT.	19.10.1965
			TOWER (WEST) RECOVERED.	18.2.1966
			UP DISTANT RENEWED AS CLIGHT 190° NEARER S.B.	20.4.1969
			UP MAIN HOME RECOVERED	?
			TOWER RECOVERED.	27.1.1974
			UP ADV'D STARTING & TC IN REAR RECOVERED.	29.5.1974
			DOWN DISTANT REPOSITIONED 605° FURTHER OUT.	10.6.1979
				10/5/83

DAWLISH

RECORD OF AMENDMENTS

S

/1