

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			E.T. STAFF TO HEATHFIELD	14.11.1901
			CONNECTIONS TO NEW GOODS YARD & G.F. INTO USE	29.3.1909
			TEMP. CONNECTION FOR HACKNEY YARD PROVIDED FROM DOWN REFUGE SIDING	5.1910
			N.ABBOT GOODS YARD S.B. OPENED	10.5.1911
			NEW LOCKING FRAME	5.7.1911
			HACKNEY S.B. OPENED	17.12.1911
			SETTING-DOWN POST PROVIDED	11.4.1912
			DOWN THROUGH LINE TO WEST BOX INTO USE	5.4.1914
			TC PROVIDED IN REAR OF DOWN THROUGH STARTING	29.3.1915
			TC PROVIDED IN REAR OF UP MAIN ADV'D STARTING	(1915-18)
	AUTH 12.22		UP THROUGH LINE STARTING ARM & LAMP REPEATED	

NEWTON ABBOT EAST (OLD)

RECORD OF AMENDMENTS

S

/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
	NOTICE No.			
35			NEW UP MAIN INTO USE. EXISTING UP MAIN BECOMES RELIEF. MIDDLE LINE BECOMES DOWN MAIN. EXISTING DN MAIN BECOMES RELIEF.	12.3.27
35			XOVER DN MAIN & UP RELIEF, GROUND FRAME RECOVERED. UP RELIEF HOMES & UP DN MAIN STARTINGS RECOVERED. UP RELIEF INNER HOMES RENAMED HOMES.	20.3.27.
160			UP MAIN & THROUGH INNER DISTANTS PROVIDED. W139T & W143T ADDED.	26.6.27.
159			DN MAIN STARTING, UP RELIEF INNER DISTANT PROVIDED. A1T & W141T ADDED. INTERLOCKING LEVER PROVIDED FOR WEST BOX + OVER	3.7.27.
174			SCISSORS XOVER 146/149 PROVIDED. 10T, 12T, 14T, 16T PROVIDED. DN RELIEF & THROUGH STARTINGS BRACKET PROVIDED	10.7.27.
279			UP HOMES RENEWED AS GANTRY	9.10.27
347			DN SIDINGS STARTING & 2 WAY STOP LAMP FOR DN SIDINGS RECOVERED. DISCS 64 & 65 PROVIDED.	11.11.28
			YELLOW ARMS & LIGHTS IN DISTANT SIGNALS	1.29
			ATC PROVIDED AT DN MAIN, UP MAIN & UP RELIEF DISTANTS	4.31.

NEWTON ABBOT EAST

RECORD OF AMENDMENTS

S 851 /1/1

SER- IAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
	216		SIGNAL 130 PROVIDED. DOUBLE DISC 175/176 1/10 SINGLE	17.7.31
	208		SIGNALS 6 & 190 LOWERED BY 6FT.	17.7.31
	428		C.O. ARMS CONVERTED TO NEW PATTERN. WHITE LIGHTS 1/10 RED	13.12.31
355			UP BCH DISTANT RENEWED 114' FURTHER OUT & REDUCED BY 8 FT.	20.10.37.
			UP BCH HOME RENEWED 173' FURTHER OUT & REDUCED BY 6 FT	21.10.37
	51T37/42		CLAY SIDING G.F. PROVIDED.	21.4.1938
			TEMP. UP MAIN 1/4W BRIDGE WORKS. DN SDG MADE TEMP. DOWN MAIN	6.8.38
352			TEMP. TRAP POINTS IN DN SDGS & LOCO SDGS PROVIDED	9.38
			ADDITIONAL TRAP POINT PROVIDED IN HACKNEY SIDINGS	12.9.38
414			UP MAIN RESTORED	30.10.38
			DN MAIN RESTORED	6.11.38

NEWTON ABBOT EAST

RECORD OF AMENDMENTS

S

11/2

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
	144		No.2 UP GOODS ADDED. 199T SPLIT.	15.4.41.
			E.T. TOKEN TO HEATHFIELD 1/40 ETS	25.7.43
			ADX. TOKEN INSTS PROVIDED ON PLATFORMS 5 & 9	28.4.46
	S45/213		V.O.L. SWITCH PROVIDED FOR T.C. THROUGH DOWN SIDE SCISSORS XOVER	
			No.60 MADE SPARE	by 1952
			No.59 MADE SPARE	
			105T ADDED. 104 MADE SPARE - FPL WORKED BY 105	
			129T, A129T ADDED. 128 MADE SPARE, FPL WORKED BY 129	
			92T. 74T. A74T. A10T. 122T. 160T. PROVIDED. 199T EXTENDED THROUGH POINTS: WFB RECOVERED.	
	8.1957		7 ROUTED ADDITIONALLY ALONG SIDINGS. (7 by 98 LOCKS OFF). (RINGED ARM REPLACED BY I.D.)	

* SEQUENCE UNKNOWN

NEWTON ABBOT EAST

RECORD OF AMENDMENTS

S 851 11/3

SER -IAL	DRGS DATE	PLAN No.	G.I. X. AA AFFECT -/3 DETAILS	OCC'N
AE	12.1965		Nos. 5. 6. 7. 24. 25. 26. 39. 97. 98. 106. 107. 110. 114. 117. 118. 153. 154. 189. 190. 192 MADE TEMP. SPARES.	

NEWTON ABBOT EAST

RECORD OF AMENDMENTS

S 851 /1/4

SER -IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
AQ			SPUR, POINTS 45. 48. 49. 50 & SIGNALS 3. 41. 42. 43. 44. 51 RECOVERED	17.5.73
AR			DOUBLE COMPOUND IN DOWN SPUR REPLACED BY PLAIN LINE & SPUR RECOVERED. COMPOUND IN DOWN SIDING NO.2 REVERSED.	2.9.73
AS			AWS 1/10 ATC	7.74
AT			POINTS 146 RECOVERED	1.5.77.

NEWTON ABBOT EAST

RECORD OF AMENDMENTS

S

/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
AU			V.O.L. SWITCHES RECOVERED	3.76
AV			LINE CLEAR RELEASES MODIFIED	15.8.81
AW			REDUNDANT CONN'S & SIGNALS RECOVERED	6.5.81
AX			DOWN SIDINGS RECOVERED	18.11.81
AY			BLOCK BELL REPEATERS PROVIDED	22.8.83.
AZ			RECOVERIES	2. 10.83

NEWTON ABBOT EAST

RECORD OF AMENDMENTS

S

/1