

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
W317			BACKING UP No2 DGRL PROVIDED 1/40 DISC	15.4.45
W340			BRISTOL YARD R1 STARTING & DN TUNNEL ^{STARTING} POINTS RENEWED (Blown Down?)	15.4.45 10/45
			146 MADE SPARE - SIGNAL WORKED BY 145	
	11.1948		DISC 107 RECOVERED. DISC 100 RE-ROUTED	
			2AT PROVIDED	
			DN MN ATC RAMP REPS 200' 1/R/O C/L DISTANT	c 9.1958
			BIT PROVIDED	c 11.1959
A	2.1960		LOCKING FRAME EXTENDED & RELOCKED. PERMANENT SPACES RENUMBERED TO CORRESPOND WITH STRUCTURAL FEATURES OF S.B.	
			ADDITIONAL CONNECTIONS & RESIGNALLING. (NOTICE No.)	
* (A)			109 LOCK 112 ADDED.	
			D.MN ATC RAMP REPS 200' IN REAR OF C/L DISTANT No1 DGRL AS MOVED 50' NEARER. TRAP IN ADVANCE RECOVERED	c 3.1960 15.4.1958
			No1 UP GOODS STARTING R.I. RENEWED & INCREASED IN HEIGHT TO 22FT.	c 12.62
B/E	1.1963		DISCS 22 AND POINTS 24 ADDED. 22 RENUMBERED 23; 23 R/N 25; 24 R/N 26; 25 R/N 27.	24.2.63

* ON-16

SEVERN TUNNEL JCN WEST

RECORD OF AMENDMENTS

S1216 /1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
A	MAR '60		PERMANENT SPACES RENUMBERED TO CORRESPOND WITH STRUCTURAL FEATURES OF SB.	Co
B	JUL '60		63 RELEASED BY 64 ADDED 1/C/W COMPOUND POINTS BEING RELAYED IN F.B. RAIL	Co
C	MAR '62		TRAILING CONNECTIONS IN UP MAIN 96 & 99 & COMPOUND IN SPUR REPOSITIONED.	
D	JUN '62		DOLL CARRYING UP MAIN HOME TO UP GOODS SIGNAL MOVED TO RHS OF POST. DOWN SIDINGS STARTING BRACKET RENEWED AS DBL. DISC. DEPARTURE SIDING STARTING RECOVERED: DBL ELEVATED DISC PROVIDED IN LIEU. DOWN GOODS LOOP STARTING & DOWN GOODS LOOP ADVANCED STARTING BRACKET RECOVERED. DOWN GOODS LOOP STARTING BRACKET PROVIDED IN LIEU. N:1 DOWN GOODS RUNNING LOOP STARTING BRACKET & UP GOODS RUNNING LOOP TO UP GOODS STARTING RENEWED.	8/24-6-62
E	JAN '63		HAND POINT IN DOWN SIDINGS WORKED FROM S.B.	24-2-63
F	OCT '65		PROVISION OF NEW HAND POINT & RECOVERY OF 117 SIGNAL 1/C/W DIESEL DEPOT.	1-6-66
G	FEB '66		UP GOODS STARTING SIGNAL RENEWED	27-2-66
H	OCT '67		X-OVER DOWN GOODS LOOP TO DOWN GOODS RECOVERED. LEVER BOLTED.	24-9-67
J	MAY '68		156/158 CHANGED TO FINAL '63 MACHINES. (STAGE 4)	19-5-68
K	MAY '68		LAYOUT ALTERATIONS IN DOWN GOODS RUNNING LOOP. (STAGE 5)	26-5-68
L	MAY '68		NEW XOVER DOWN MAIN TO DOWN GOODS RECOVERED (STAGE 6)	2-6-68
M	MAY '68		LAYOUT ALTERATIONS IN UP GOODS LOOP (STAGE 7)	9-6-68

SEVERN TUNNEL JCN WEST

RECORD OF AMENDMENTS

S

/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
N	MAY '68		SIGNALLING RECOVERED IN WEST SIDINGS TO UP GOODS LOOP AREA (STAGE 9)	23-6-68
O	JUN '68		UP SIDINGS LAYOUT ALTERED. DOWN GOODS BLOCK RECOVERED (STAGE 11)	7-7-68
P	JUN '68		NEW X-OVER DOWN MAIN TO DOWN GOODS LOOP BOLTED OUT OF USE FOLLOWING LAYOUT ALTERATIONS (STAGE 6)	9-6-68
Q	JUN '68		UP MAIN DISTANT CONTROLS ALTERED. SLOTTED BY S.T.J. MIDDLE 1/C/W STAGE 13	21-7-68
R	AUG '68		MIDDLE YARD TO DOWN MAIN X-OVER RECOVERED	CO.

SEVERN TUNNEL JCN WEST

RECORD OF AMENDMENTS

S

/1