

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
250			G.F. UP HOME, & UP MAIN INNER DISTANT RECOVERED.	13.7. 1928

LLANWERN

RECORD OF AMENDMENTS

S

/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			NEW LOCKING FRAME	
W112			DOWN REFUGE SIDING CONVERTED TO LOOP FROM BISHTON WEST. MOTOR POINTS EXIT PROVIDED	2.8.41
W120			NEW UP SIDING. UP STARTINGS BRACKET ADDED. UP MAIN ADV'CD STARTING MOVED OUT TO 862X, WITH TC IN REAR. TC THRO 19 POINTS	16.3.41
			UP GOODS R.L. TO BISHTON WEST ADDED. UP GOODS R.L. HOME RENEWED	23.3.41
W146			(FURTHEST) EXIT FROM DOWN GOODS TO MAIN RECOVERED. DGRL HOME & DN MAIN INNER HOMES RENEWED	3.8.41
			UP & DOWN GOODS EXTENDED TO LLISWERRY XING.	10.8.41
			UP GOODS THROUGH STATION COMPLETED. UP GOODS STARTING RENEWED. LOOP INDICATOR NOT REPRODUCED	23.10.41
			DOWN GOODS THROUGH STATION COMPLETED.	31.12.41
W206			DOWN MAIN INNER HOMES MOVED 30X OUT. UP MAIN STARTINGS LOWERED BY 3FT.	3.5.42

LLANWERN

RECORD OF AMENDMENTS

S 1222 / 1/2

SERIAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			DN MAIN INNER HOMES RENEWED	
A	3.54		FPL BAR 25 RECOVERED. LEVER LOCKED BY EXISTING TC	
B	4.56		UP MAIN HOME RENEWED	
C	4.56		UP MAIN STARTINGS RENEWED	
D	12.56		20T ADDED 1/40 FPL BAR	
			DN MAIN DISTANT RENEWED 120' FURTHER OUT & REDUCED TO 22FT.	c 4.60.
			UP MAIN STARTINGS REPOSITIONED BETWEEN MAIN LINES	c 11.60

LLANWERN

RECORD OF AMENDMENTS

S 1222 / 1/3