

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			DETONATORS PROVIDED (SMALL 2-LEVER FRAME ORDERED 9. 1918)	
	10.1918		+ OVER AND UP STARTING ADDED, LEVER 'O' ADDED	1919
322			ADDITIONAL UP DISTANT PROVIDED BELOW EAST USK UP MAIN HOME	26.9.1926
2160			ADDITIONAL DOWN DISTANT FOR EAST USK PROVIDED BELOW DOWN MAIN HOME. ATC RAMP MOVED TO THIS SIGNAL	15.10.1931
974			DN DISTANT REDUCED IN HEIGHT TO 15FT.	8.11.1933

LLISWERRY CROSSING (1)

RECORD OF AMENDMENTS

S

/1

SER-IAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
W165			DOWN GOODS R.L. TO EAST USK JCN ADDED.	19.10.1941
W23A			UP MAIN INNER DISTANT RENEWED. DOWN MAIN STARTING RENEWED @ 657' & TC IN REAR.	10.1.1943
A	1.53		SIGNAL 36 RENEWED AS HALF BRACKET ON DOWN SIDE OF DOWN GOODS	
	10.1951		21T AND 25T PROVIDED. LRBS 19 AND 27 RECOVERED	1.1953
C			SIGNALS 4/5 RENEWED ON UP SIDE OF UP GOODS. SIGNALS 7/9 RENEWED	
B	3.1959		RECOVERY OF XOVER No. 22. LEVERS 17.18.22.23.24 MADE SPACES.	
D	10.1959		LEVERS 13.14.27.31.32.38 INTO USE 1/c/w SPENCER WORKS G.F. 480' / 505'	c 12.1959
E			LIME WORKS G.F. RECOVERED	28.8.1960

LLISWERRY CROSSING

RECORD OF AMENDMENTS

S 1223 /1