

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			TCS IN REAR OF DOWN MAIN & RELIEF HOMES (NOT IN 1919 LIST, BY 7.1921)	
1984			REPEATERS PROVIDED FOR DN MAIN & RELIEF HOMES	28.6.1931
W361			UP MAIN HOMES BRACKET RENEWED WITHOUT DUPLICATE ARMS	28.7.1946
W368			DN MAIN TO GOODS, DN RELIEF TO W.VALLEYS, UP GOODS TO RELIEF & DN W VALLEYS TO UP MAIN HOMES RECOVERED. LOCKING ALTERATION	24.11.1946
W449			A.D. JCN UP DISTANTS MOTOR WORKED & CONTROLLED BY GAER JCN. LEVERS 67 & 76 SPARE	9.10.1949

GAER JCN

RECORD OF AMENDMENTS

S

/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
	8.1950		RECOVERY OF DOUBLE JCN	
A	12.1953		47T ADDED	
B	10.1955		DETONATORS 20.55.56 PROVIDED	3.1958
C	9.1957		COMPOUND RELAID & DISC 25 MOVED 15' FURTHER OUT	
			SIT IN REAR OF UP MAIN HOMES PROVIDED	C 10.1959
D	9.1959		TRAILING XOVER PROVIDED IN V. LINES, CLIPPED OUT OF USE	
E	1.1961		DOWN MAN & RELIEF DISTANTS RENEWED AS C/LIGHTS. TITLES OF MAN & RELIEF LINES CHANGED	
F	2.1961		MAN'S XOVER RECOVERED. FACING XOVER (CLIPPED) LAID IN.	

GAER JCN

RECORD OF AMENDMENTS

S 1230 /1/2