

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
			SIGNAL RENEWED (NOT KNOWN WHICH - K2 ENTRY) (NOTICE No. W.1636)	21.12.1947
			SIGNAL No. 58 PROVIDED.	
	8.1951		DISC No. 57 PROVIDED.	
	8.1956		Nos. 35. 37. 46 MADE SPACES. 39 NOW FPLs FOR Nos 40 & 47.	
	4.1957		53. 57 x 77 B/W LOCKS ON.	
M	9.1963		No. 18 MADE SPARE. LOCK (N) WITH LCC ADDED TO No. 16. LOCKING ALTERATION (SEE SHEET)	

PENGAM JCN

RECORD OF AMENDMENTS

S

/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
A	12.36		DOWN RELIEF INNER DISTANT RECOVERED.	C.O.
B	10.46		AMENDMENTS I/C/W TRICKLE CHARGED BATTERY	C.O.
			SIGNAL RENEWED (NOT KNOWN WHICH - K2 ENTRY) (NOTICE N° W.1636)	
			SIGNAL N° 58 PROVIDED	
C	6.51		DOWN DISTANT (129) TRICKLE CHARGED. BATTERY SUBSTITUTED FOR PRIMARY CELLS.	C.O.
	8.51		DISC N° 57 PROVIDED	C.12-51
D	2.56		T.C. PROVIDED THROUGH UP MAIN FACING POINTS I/L/O F.P.L. BARS. BOTH F.P.L.s WORKED BY ONE LEVER (N° 39)	C.O.
E	5.56		DOWN RELIEF STARTINGS BRACKET & UP GOODS LOOP/UP SIDINGS STARTING BRACKET SIGNALS RENEWED.	C.O.
F	8.56		POINTS FROM UP GOODS TO DOWN MAIN & ASSOCIATED DISC RECOVERED.	C.O.
G	8.56		UP RELIEF DISTANT (F.A.C.) RECOVERED.	C.O.
	4.57		53.57 x 77 B/W LOCKS ON	

PENGAM JCN

RECORD OF AMENDMENTS

S 1495 / 1 / 1

SER-IAL	DRGS DA	PLAN No.	DETAILS	CC'N
H	3-58		UP BRANCH STARTING SIGNAL (Nº 18) RECOVERED. LEVER MADE TEMP SPARE & BOLTED NORMAL.	C.O.
I	8-60		LINE CLEAR PROVIDED ON UP & DOWN MAIN ADVANCED STARTING SIGNALS.	C.O.
J	11-60		CLAYTON DETONATOR MACHINE PROVIDED AT DOWN MAIN DISTANT.	
K	2-63		UP RELIEF HOME (Nº 8); BRANCH SDG TO UP ROATH BRANCH STARTING (Nº 73); DOWN GOODS RING LOOP START'G; DOWN GOODS RING LOOP TO SIDINGS SIG BRACKET (Nº 70, 58) & UP LINE SIDING TO UP RELIEF STARTING, UP LINE SIDING TO SHUNTING SPUR SIG BRACKET (Nº 48, 49) RENEWED.	24-3-63
L	7-63		LOWER ARM INNER DISTANT & RRBT DOWN MAIN STARTING SIGNAL RENEWED AS 3 ASPECT C/L.	25-8-63
M	8-63		UP ROATH BRANCH TO RRBT ALTERED TO DOWN RECEPTION LINE UP BRANCH NOW SIDING (INTO USE 8.9.63)	3-11-63
N	8-63		DOWN MAIN DISTANT CONTROL AMENDED & A.R. L.R. REMOVED FROM DOWN MAIN HOME I/C/W INSPECTOR'S INFORMATION.	25-8-63
O	10-63		LOCKING AMENDED AFTER TESTING I/C/W DOWN SIDINGS TO DOWN ROATH BRANCH POINTS NOT HAVING SLOTTED JOINT. MAIN TOWER T.O.U. AFTER INSPECTION.	13-10-64
P	10-64		LEVERS 28. 48. 49. 50. 53 MADE TEMPORARY SPARES I/C/W REMOVAL OF UP LINE SIDINGS.	17-11-64
			DOWN GOODS RUNNING LOOP TO ROATH NOW EXTENDED TO LONG DYKE JCN AS DOWN THROUGH SIDING.	3-4-66
			DOWN SDGS GF. INTO USE TEMP. RELEASED BY ANNETT'S KEY UNTIL STAGE 5 OF CARDIFF M.A.S. 4-6-66 ABOLITION OF S.B.	29-5-66

PENGAM JCN

RECORD OF AMENDMENTS

SI495 /1/2