

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
			TC IN REAR OF DP ADVANCED STARTING	(1915-18)

KIDWELLY

RECORD OF AMENDMENTS

S

/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
A	1.1954		YARD TO UP SIDINGS STARTING RENEWED	
B	10.1957		SB REWIRED. COMMUTATOR BLOCKS PROVIDED. CONTROLS AMENDED	
C			UP MAIN INNER HOME RENEWED AS BRACKET. BANNER REPEATER PROVIDED.	19.8.1959
D			DOWN MAIN HOME & UP MAIN STARTING COMBINED AS BRACKET. UP MAIN HOME RENEWED. REFUGE SIDING STARTING RENEWED AS DISC.	21.10.1962
E	12.1963		WEST XOVER & SLIP RECOVERED. DISC UP MAIN TO UP SIDINGS FITTED WITH RED LIGHT.	
F			BANNER REPEATER RECOVERED	19.11.1964
G			UP SIDINGS & EAST G.F. RECOVERED.	19.2.1965
H			ALL REMAINING CONNECTIONS & DISCS RECOVERED.	25.10.1965
J			CLOSURE OF LANDO S.B.	
K			DOWN MAIN DISTANT & AWS RAMP REPOSITIONED 446X FURTHER OUT	7.8.1966
L	4.1968		UP MAIN HOME, STARTING & ADVANCED STARTING, DOWN MAIN HOME RECOVERED, LOCKING ALT'N. INTERLINKING MODERNISED	
M	8.1968		DOWN SIGNALS REMEMBERED TO 7.8.10.	
N			DOWN MAIN STARTING RENEWED 50X NEARER S.B.	12.2.1970
P		SP 76/59	LIFTING BARRIERS PROVIDED	23.9.1978
Q			ONE - ACCEPTANCE BLOCK	N.C.O.

KIDWELLY

RECORD OF AMENDMENTS

S

/1

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
R	1.80		CABLES 1/L/O O/HEADS	
S		SP 80/49	NEW LAYOUT & OPENING OF BRANCH TO KIDWELLY JCN. MINI-PANEL PROVIDED	
T			A.H.BS PROVIDED AT BERTWYN XING	
U			INVERTER CHANGED	
V		SP 88/58A	AHBS PROVIDED AT PEN-Y-BEDD XING	

KIDWELLY

RECORD OF AMENDMENTS

S

/1