

SER- IAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
			NEW LOCKING FRAME PROVIDED.	
			UP MAIN DETONATOR PROVIDED. (ORDERED 4.1917)	
			UP MAIN SHUNT SIGNAL (No.12) PROVIDED. No.14 MADE SELECTED.	
			UP MAIN INNER HOME RENEWED (CONCRETE POST)	*
			DOWN MAIN DISTANT RENEWED (CONCRETE POST)	*
			YELLOW DISTANT ARMS & LIGHTS	
			UP MAIN STARTING RENEWED	*
			DOWN MAIN HOME RENEWED	*
			DOWN MAIN STARTING RENEWED	*
			DOWN MAIN ADV'CD STARTING & SHUNT RENEWED	*
			UP MAIN HOME RENEWED	*

* SEQUENCE UNKNOWN

ST. CLEARS

RECORD OF AMENDMENTS

S2049 /1/1

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
A			UP MAIN ADV'D STARTING RENEWED 294 ^x FURTHER FROM S.B. SHUNT ARM NOT REPRODUCED. No.12 MADE SPARE. 6T PROVIDED	6.1. 1957
B			UP MAIN DISTANT RENEWED AS C/LIGHT	13.4.66
C			CONNECTIONS FROM UP & DOWN MAINS TO UP SIDINGS RECOVERED	11. 7.66
D			DOWN SIDING (WEST) & MAINS XOVER (WEST) RECOVERED. DOWN MAIN SHUNT AHEAD SIGNAL RECOVERED DOWN REFUGE SIDING RECOVERED	23.10.66
E			MAINS XOVER (EAST) CONVERTED TO HAND LEVER. DISCS RECOVERED.	22.5.67.
			DOWN MAIN DISTANT. RENEWED AS C/LIGHT FURTHER FROM S.B. BR AWS PROVIDED 1/10 ATC	13.4.75.
			UP MAIN INNER HOME RENEWED IN SAME POSITION & REDUCED IN HEIGHT TO 18 FT.	23.1.77.

ST. CLEARS

RECORD OF AMENDMENTS

S 2049 /1/2