


SERIAL	WORK	REFERENCE NOS.			SIGHTING FORM	DRAWINGS AFFECTED	LOCKING/ CONTROLS APPROVED	AMEND	CHECK	DATE	OCCUP.
		CORRES.	PLAN	ORDER							
A	W.R. COMMUTATOR BLOCK PROVIDED	W60,153		21,5960		12		DJM		SEP 54	
B	UP MAIN ADV. STARTING SIG & DN. MAIN HOMES BKT. SIG. RENEWED.	W75,207		21,8768	29.9.54	12		DJM		FEB 55	
C	UP RLF. STARTING BKT. SIG. UP ALEXANDRA DOCK LINE HOMES BKT. SIG. DN. RLF. ADVANCED STARTING BKT. SIG. RENEWED	W75,207		21,9667	27.5.55	12			RWL	JULY 55	
D	CLAYTON DETONATOR PLACING MACHINES PROVIDED AT UP DISTANTS	W15,197		21,2602		12		DE	RSG	APRIL 56	
E	UP & DOWN DOCK LINES & CONNECTIONS TO UP RELIEF & FROM DN. RELIEF, & ASSOCIATED SIGNALLING RECOVERED I/C/W BRIDGE RECONSTRUCTION. BOLTING LEVERS	RM1313/6	SP 62/285	82/2784		12 1/3/1: 1/3/2: 1/3/3: 1/4.	T.G.R.	RD	CJK	JAN 64	16.2.64
F	ALTERATIONS I/C/W RECOVERY OF MAIN LINE HALF OF UNDERBRIDGE AT 2M 5 1/2 CH. LEVERS BOLTED.	RM1313/6	SP 63/298	28/5899/3		12 1/3/1: 1/3/2: 1/3/3: 1/4.	TGR	RTA	CJK	AUG 64	25.4.65
G	AMENDED I/C/W SIGNAL ALTERATIONS AT PARK JCN	RM1312/1		18/7196	25.2.64 28.5.64	12		RD	CJK	NOV 64	21.2.65
H	AMENDED I/C/W SIGNAL ALTERATIONS AT ROGERSTONE SOUTH	RM1314/1		18/7474	2.2.60	12		RD	CJK	DEC 64	16.3.65
J	No 2 & 3 DOWN BRANCH SIDINGS RECOVERED. LEVERS BOLTED.	RM1363/1	SP 64/104	29/7999		12. 1/3/2. 1/3/3.		TGR	CJK	MAY 65	9.5.65
K	CONNECTION DOWN BCH. TO No 2 SIDING REPLACED BY C.P. LEVERS BOLTED.	RM1363/1	SP 64/104	29/7999		12 1/3/2.		TGR	CJK	MAY 65	16.5.65
L	GF PROVIDED I/L/O BASSALEG SOUTH S.B. UP BRANCH STARTING & DOWN BRANCH HOME SIGNALS PROVIDED. TC'S (ST. 24T A24T) PROVIDED. DISCS REROUTED. LOCKING FRAME CONVERTED.	RM1363/1	SP 64/104	29/7999		12 1/3/1 1/3/2 1/4 1/5, 6/11. 1/6/2. 1/7/1. 1/7/2. 1/7/3. 1/8. 1/9. 1/10/1. 1/10/2. 1/11/1. 1/11/2.		WJBR	CJK	JULY 65	10.5.66
M	TRUCKLE CHARGING ADDED	RM1363/1		29/7999		1/10/1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11: 1/11/2.		BXB	CJK	MAY 1966	10.5.66

S N	WORK	REFERENCE NOS.			SIGHTING FORM	DRAWINGS AFFECTED	LOCKING/ CONTROLS APPROVED	AMEND	CHECKED	DATE	OCCUP.
		CORRES.	PLAN	ORDER							
N	FPL BAR ON FACING CONNECTION FROM DN. RLF TO DN MAIN RECOVERED	RM 1313/2				1/2		MIB	HR	APR 1967	H.S. 67
O	UP BRANCH REDUCED TO THRO' SIDING. DN. BRANCH REDUCED TO SIDING. LEVERS BOLTED.	RM 4935		92446		1/2 / 3/1 / 3/2 / 4 / 5 / 7/1 / 7/2 / 7/3 / 8 / 9 / 10/1 / 10/2 / 10/3 / 10/8 / 10/9 / 10/10 / 10/11 / 10/12 / 11/1 (10/6 / 11/2 WDN)	TGR	JRB	JK	NOV 67	20.11.67
P	TRANSFER BLOCK SWITCH FROM MAIN TO RELIEF LINE					1/2 / 10/1 / 10/3 / 10/4 / 10/5 / 10/10		H.O.H.	CJK	—	—
Q	LINE CLEAR RELEASE REMOVED FROM UP RELIEF STARTING SIGNAL 1/C/W RELIEF LINES TO ROGERSTONE SOUTH WORKED UNDER PERMISSIVE REGULATIONS.					1/2/5. / 10/1, 5, 9, 10, 11.		BMB	CJK	OCT 1968	—
R	MAIN LINES TO PARK JCN. TEMP. TAKEN OUT OF USE					1/2. / 3/1. / 3/2. / 4. / 7/1. 7/2. / 7/3.	TGR	HOM	GL	NOV 1968	

BASSALEG JCN.

RECORD OF AMENDMENTS

DRAWN RD. 16/1/64

S 1313/1

RS 5 NOV 1968