

ROGERSTONE MIDDLE

S1315/1

RECORD OF AMENDMENTS

SERIAL	DWGS DATE	DETAILS	OCC'N
A	NOV 1958	UP GAS STARTING SIGNAL REPOS'ND 58 YDS FURTHER FROM BOX.	C/O
B	DEC 1964	R. I.'s FROM HL & LL SDGS RENEWED AS DISCS. LOCKING ALTERATION.	
C	MAR '65	CONDITIONAL DETECTION PROV. FOR DISC 35	
D	APR '65	SPECIAL LAMP & HORN SIGNAL PROVIDED.	
E	FEB '66	CONTROL PLUNGER POSITIONED ADJ. TO UP YARD STARTING SIGNAL.	
F	NOV 1967	UP SPURS & No. 2 DGL GF RECOVERED. No. 2 DGL MADE SDG, No. 18 VAN ROAD DEAD END, etc. LOCKING ALTERED.	20/11/1967.
G	NOV '67	DOUBLE DISC IN HL SDGS REINSTATED.	
H	OCT 1968	AMENDED I/C/W RECOVERY OF ROGERSTONE HUMP & SOUTH SB'S. LOCKING ALTERATION.	8/12/1968.
J	JUNE 1970	ROGERSTONE NORTH RECOVERED, CONTROLS TRANSFERED TO MIDDLE BOX. SIRHOWY BCH CLOSED & HALLS ROAD BCH REOPENED.	15/11/1970.
K	JULY 1975	NEW FPLS PROVIDED & SIGS 21 & 34 REPOSITIONED I/C/W RELAYING OF 4A & B POINTS. LOCKING ALTERED & ALL REDUNDANT LOCKING REMOVED.	31/8/1975

[R/S 14 NOV 1975,
READING]