

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
	9.1954		Nos. 11.12.22.23.24.25.26.28 MADE SPARE. SIGNAL 13 REPOSITIONED. WHITE LIGHTS IN 29.53.54 ALTERED TO RED	
	11.1960		CLAYTON DETONATOR M/C PROVIDED AT SIGNAL 69.	
			COGAN JCN	
			RECORD OF AMENDMENTS	S /1

SERIAL	DRUG DATE	PLAN No.	DETAILS	OCC'N
A	21.12.50		45, 47 TKS. 47(R)L, SR & 66(N)L CIRCUITS ADDED	C.O.
B	9.3.51		'A' GW BLOCK TO COGAN SIDINGS ADDED	C.O.
C	14.5.52		4.31 & 61 LOCK CIRCUITS ADDED 1/C/W NEW TRACK 3IT & ELECTRICAL DETECTION ON POINTS 43.	C.O.
D	SEPT '54		REDUNDANT SIDINGS IN PENARTH DOCK RECOVERED. LEVERS 11.12.22.23. 24.25.26.28 MADE SPARE. WHITE LIGHTS ON 29, 53 & 54 ABOLISHED. SIGNAL 13 REPOSITIONED.	C.O.
E	9.5.55		UP MAIN INNER HOME SIGNAL RENEWED (EXISTING I/HOME WITH CO-ACTING ARM & L/DISTANT FOR LANDOUGH WILL BE RECOVERED). (ALSO DOWN BRANCH STG. SIG RENEWED ON SAME SITE: NO ALT'N TO FORM BUT REDUCED IN HEIGHT TO 26')	C.O. (4.3.56)
F	SEPT '59		SIGNALS 6/9, 2/7 & 65/66/68 RENEWED (2/7 & 6/9 INCREASED IN HEIGHT TO 28'3")	C.O. (20.12.59 FOR 65/66/68)
G	SEPT '59		31 & 47 EPRS ADDED	C.O.
H	NOV '60		CLAYTON DETONATOR MACHINE PROVIDED AT SIGNAL 69B	C.O.
I	AUG '62 (CERT 25.10.62)		AMENDED 1/C/W PROVISION OF NEW T.C. 1/L/O BAR 35	C.O.
J	MAR '63		UP MAIN DISTANT FROM COGAN SIDINGS REPOSITIONED.	
K	DEC '64		COGAN STATION YARD G.F. RECOVERED. LEVER BOLTED	14.12.64

COGAN JCN

RECORD OF AMENDMENTS

S1538 /1