

SER-IAL	DRGS DATE	PLAN No.	DETAILS	OCC'N
A	JUL '52		WR. COMMUTATOR TYPE BLOCK PROVIDED ON MAIN LINES. N° 6 RELEASED BY LINE CLEAR.	
B	JUL '53		ALTERATIONS I/C/W CLOSURE OF ABERCANAID CROSSING.	
C	AUG '55		DOWN MAIN IBS ADDED. (ALSO TROEDYRHIW G.F. & SEQUENTIAL LOCKING)	15-8-55
D	DEC '55		UP MAIN DISTANT REPOSITIONED I/C/W JR. 22.6.55 REF W60.988 O/D N° 21/2703	
E	8-5-56		A38/IT EXTENDED TO INCLUDE CATCH POINT IN SIDINGS	
F	JUL '58		GAS WORKS SIDING CONNECTION & ASSOCIATED DISCS RECOVERED. LEVERS 8 & 21 TEMP. BOLTED N. REF. M.1048	C. 7.58
G	SEPT '59		UP MAIN STARTING SIGNAL CONTROLLED BY ABT CLEAR AT MERTHYR	
H	23.10.63	63/255	TROEDYRHIW GOODS YARD CONNECTION & G.F. T.O.U. INTERLOCKING LEVER BOLTED NORMAL RM.1685/2	4.11.63
J	3.2.64		TC 14T PROVIDED I/L/O BAR. (UP MAIN TO BRANCH FACING POINTS)	2.2.64
K	FEB '65		UP MAIN HOME, UP MAIN TO SIDING, UP DISTANT FOR MERTHYR BRACKET SIGNAL, DOWN MAIN HOME & DOWN MAIN STARTING SIGNALS RENEWED.	20-6-65.
N	9/23		DISTANTS 1 & 40 FAC.	

BRANDY BRIDGE

RECORD OF AMENDMENTS

S /1

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
		SIT 37-58	1ldw RENEWAL OF UNDERBRIDGE ON GAS WORKS SIDING. FACING CONNECTION IN UP GOODS & DOBBLE DISC PROVIDED. TRAILING CONNECTION IN DOWN GOODS RECOVERED.	
A	7.1952		W.R. COMMUTATOR BLOCKS PROVIDED ON MAIN LINES. No. 6 RELEASED BY LINE CLEAR	
B	7.1953		CLOSURE OF ABERCANAID CROSSING S.B.	18.10.53
C	8.1955		DOWN MAIN I.B.S. & TROEDYRHIW G.F. ADDED. INTERLINKING & SEQUENTIAL LOCKING PROVIDED.	14.4.57
D	12.1955		UP MAIN DISTANT REPOSITIONED.	
			UP MAIN HOME RENEWED AS L.H. HALF BRACKET ON SAME SITE AND INCREASED TO 28' 3". DOWN MAIN HOME RENEWED AND REDUCED TO 18FT. DOWN MAIN STARTING RENEWED	20.6.65

No.1788

BRANDY BRIDGE

RECORD OF AMENDMENTS

S

/1