

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
			UP MAIN STARTING (3) RECOVERED. No.4 RENUMBERED 3.	c 8.1934.
			DOWN MAIN STARTING (32) RECOVERED. No.31 RENUMBERED 32	(pre 1934)
A	8.1959		PUMP HOUSE SIDING RECOVERED	23.8.1959
			UP SIDE SPUR RECOVERED. COMPOUND POINTS REPLACED BY SINGLE LEAD. LEVERS 18.19.20. MADE SPARE. LOCKING ALTERATION	22.1.1961
B	7.1961		BLOCK RELEASE PROVIDED IN BOTH DIRECTIONS	
			DOWN MAIN HOME RENEWED AS HALF BRACKET. UP MAIN STARTING RENEWED AND REDUCED TO 18 FT.	24.11.1963
			UP MAIN HOME RENEWED AND REDUCED TO 26 FT. DOWN MAIN START'G RENEWED 156' NEARER S.B.	8.4.1964
			UP MAIN DISTANT RENEWED AS C/L 641' FURTHER OUT.	3.4.1966
			UP SIDING (WORDS END) torn. GOOBS SHED SDG/DOWN MAIN torn SB ABOLISHED	? 31.1.68 16.2.1968 c 1970 24.2.1971

COMPILED FROM /2
/6
RAC
PHOTOS
K2

CHARLBURY

RECORD OF AMENDMENTS

S2572 /1