

SERIAL	DWGS DATE	PLAN No.	DETAILS	OCC'N
			DN MAIN HOME RENEWED & REDUCED IN HEIGHT BY 4FT. DN RELIEF HOMES BRACKET RENEWED	c. 2.53
A			UP RELIEF STARTINGS RENEWED AS STRAIGHT POST & DISC	19.8.56.
B			TC PROVIDED THROUGH ELBOWS IN UP MAIN. (54T)	4.58
C			UP MAIN DISTANT RENEWED AS 3 ASPECT C/LIGHT	
D			DOWN BRANCH C.O. SIGNAL RECOVERED	6.11.60.
E			TC PROVIDED THROUGH UP MAIN FACING POINTS	12.11.61.
F			UP MAIN HOMES RENEWED 3X FURTHER OUT & INCREASED TO 30' 6"	26.8.62.
G			1/c/w SIGNAL ALT'NS AT PANTEG & C. JCN	16.8.63.
H			UP BRANCH INNER HOME RECOVERED. ENGINE SHED & GOODS SHED SIDINGS BRACKETS RENEWED AS DISCS. UP BRANCH HOME RENEWED	8/9.9.63
J			ENGINE SHED, ENGINE SIDINGS & DOWN BRANCH SIDINGS RECOVERED.	19.5.66.
K			UP MAIN DISTANT CONVERTED TO 2-ASPECT 1/c/w CLOSURE OF PANTEG JCN	7.11.66.
L			RECOVERIES 1/c/w PONTYPOOL RD SCHEME	8.10.67.

PONTYPOOL ROAD EAST JCN

RECORD OF AMENDMENTS

S 1251 //